# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE:01.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 01 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, Rachenahalli , kemapapura Dasarahalli Near bakery |
| Depth | : | 395.00 Rmt |
| Casing pipe | : | 34.00 Rmt |
| Collars | : | 6 Nos |
| Cap | : | 1 Nos |
| Yield | : | 1500 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 1500 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 01.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 03 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, Hegade nagara ,7th cross kariyamma temple compound |
| Depth | : | 378.00 Rmt |
| Casing pipe | : | 61.00 Rmt |
| Collars | : | 10 Nos |
| Cap | : | 1 Nos |
| Yield | : | 1500 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 1500 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 02.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 06 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | w no 06, Kaveri nagara ,Thanisandra 4th cross , Near # 35 ,K Narayanapura , kothnur main road , RK hegade nagara. |
| Depth | : | 375.00 Rmt |
| Casing pipe | : | 45.00 Rmt |
| Collars | : | 12 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2500 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 270 Rmt |
| 2nd spring touched at | : | 290 Rmt |
| 3rd spring touched at | : | 310 Rmt |
| Total yield | : | 2500 GPH |
| Water level | : | 275 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 03.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 07 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, Rose cottage ,EX servieman layout ,near police quarters ,RH hegade nagara |
| Depth | : | 385.00 Rmt |
| Casing pipe | : | 41.00 Rmt |
| Collars | : | 7 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 03.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 08 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | w no 06, # 72 , 8th cross ,next to agape church ,Dr. SRK post police quarters ,RK hegade nagara |
| Depth | : | 384.00 Rmt |
| Casing pipe | : | 69.00 Rmt |
| Collars | : | 12 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2500 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 270 Rmt |
| 2nd spring touched at | : | 290 Rmt |
| 3rd spring touched at | : | 310 Rmt |
| Total yield | : | 2500 GPH |
| Water level | : | 275 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 03.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 09 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | w no 06, Wajid layout, Hegade nagara Thanisandra main road,Near manyath tech park ,Sinthan nagara |
| Depth | : | 395.00 Rmt |
| Casing pipe | : | 36.00 Rmt |
| Collars | : | 6 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 04.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 11 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, 10th cross , Dr. R K Post R K Hegade Nagara ,Shakti sri Balaji krupa layout R K Hegade |
| Depth | : | 395.00 Rmt |
| Casing pipe | : | 56.00 Rmt |
| Collars | : | 10 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 04.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 12 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, 2nd main , Kouser mosque , 2nd phase , Balaji kurpa layout ,R K Hegade |
| Depth | : | 376.00 Rmt |
| Casing pipe | : | 49.00 Rmt |
| Collars | : | 9 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2500 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 270 Rmt |
| 2nd spring touched at | : | 290 Rmt |
| 3rd spring touched at | : | 310 Rmt |
| Total yield | : | 2500 GPH |
| Water level | : | 275 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 05.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 13 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | W no 06, 2nd B cross , RD Bharappa layout BDS layout ,Sri Balaji kurpa layout , R K Hegade |
| Depth | : | 378.00 Rmt |
| Casing pipe | : | 37.00 Rmt |
| Collars | : | 7 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |

**WATER TOUCH**

| | | |
|---|---|---|
| 1st spring touched at | : | 280 Rmt |
| 2nd spring touched at | : | 300 Rmt |
| 3rd spring touched at | : | 380 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 380 Rmt |
| Remarks | : | --- |

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

PROPRIETOR

# SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagara T. Dasarahalli ,Bangalore-73 mobile : 9845024976VIDYANAGAR

DATE: 06.08.2020

## DRILLING & YIELD REPORT

| | | |
|---|---|---|
| Point number | : | 16 |
| Party | : | **Executive Engineer Project Division, Yelahanka ZoneBBMP, Bangalore - 92** |
| Location | : | w no 6 , 2 nd Rose cottage and servicemen layout,Near police quateres,R k hegde nagra |
| Depth | : | 375.00 Rmt |
| Casing pipe | : | 40.00 Rmt |
| Collars | : | 7 Nos |
| Cap | : | 1 Nos |
| Yield | : | 2000 GPH |
| Starting Bit dia | : | 165mm |
| Closing Bit dia | : | 163mm |
| **WATER TOUCH** | | |
| 1st spring touched at | : | 270 Rmt |
| 2nd spring touched at | : | 290 Rmt |
| 3rd spring touched at | : | 310 Rmt |
| Total yield | : | 2000 GPH |
| Water level | : | 275 Rmt |
| Remarks | : | --- |

SATHYA BOREWELL CLEANING

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PROPRIETOR